BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing UGD Line in Ward No 07, Byatarayanapura
2	Amount of Work Portion	14/2000 =00
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	Sri B.Girish
5	Agreement No.	34/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/09/19-20 Date: 04.05.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	02-07-2019
9	Date of receipt of application in the sub-division office	02-07-2019
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	92 Days
15	Date of recommending time limit applied for	02-07-2019.
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charge on the work after the expiry of original period	–
20	Wheather the notice as per clause has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	–
22	Remarks of the EE with the daily rate of penalty proposed	Due to delay site handover EOT Applied along with penalty Rs.900.00 from 04-5-19, to 1/10/19.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone